



COMPLETION REPORT

1	Name of the work	Reserve fund for Emergency works in Dasarahalli ward No. 15 (Construction and Improvements of RCC roads and Drains at road Adjacent to Ramachandra Hospital 4th Main, 1st Cross road in ward No. 15 Dasarahalli)		
2	Sanctioned Estimate No. & Date	E R / DD / TS / 265 / 13-14 Ddt. 02/1/14		
3	Head of Account which is chargeable	p. Code - 1771		
4	Instrument Order NO. & Date	E 12 / DD / W 0 / 21 / 14-15 Ddt. 3/7/14		
5	Name Of Contractor	Technical Manger (west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Bangalore-560 001.		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in Exculpation of Work	88 days		
7	Measurement recorded in	MB. no. 848/13-14 p. no. 40 to 43		
8	Check Measurement of the Asst	MB. NO 848/13-4 p. NO 40 TO 43		
9	Name of the office/official in charge of the work	AEC (DSD)		
10	a) Asst. Eng/junior Eng	Sri N.C. Venkatesh, 012		
	b) Asst. Exe Engineer	Sri Ranga Sway		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
~~4,99,746/-~~ 5,06,000/-		4,99,746/-	—	14,254/-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER
ಇ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಖ್ಯಾತ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರ್ಯನಿರ್ದೇಶಕರು - 560 073
Bruhat Bangalore Mahanagara Palike,
Bangalore-57